



core business
AUSTRALIA

Shire of Corrigin

AGRN 743 Surface Trough and Associated Flooding (Jan/Feb 2017)

Project Progress Report (Oct 2017)



DOCUMENT CONTROL

DOCUMENT CONTROL	
Core Business Australia PO Box 797 Busselton WA 6280 Ph: +61 8 9754 1117 Mobile: +61 418 931 067 Email: bruce@corebusiness.net.au	Document: Project Progress Report (Oct 2017)
	Project Manager: Kimberley Edmeades Author: Jason Song Date: 15 October 2017
	Synopsis: Project Progress September 2017

DISTRIBUTION SCHEDULE

Version No.	Date	Distribution	Reference
Version 1	15 October 2017	Click here to enter text.	
Version 2			
Version 3			
Version 4			

1.0 Contractor Administration

The contractor, Red Dust Holdings (RDH) commenced work on the 24th Aug 2017 and is currently at the 4th swing of the project. The whole contractor crew comprises 10 personnel, 7 from RDH and 3 sub-contractors from Corrigin.

2.0 Progress to date

The reinstatement works have been broken down into several different activities. The main three are:

- Heavy grading and resheeting of existing major access roads with substantial damage,
- Repair to existing stabilised floodways with cement stabilisation and/or bitumen seal, and
- Minor works to culvert inlet and outlet drains

2.1 Procedure One – Minor works to culvert inlet and outlet drains (drainage crew)

A two-personnel drainage crew equipped with small plant equipment truck, skid steer loader and 3T excavator were selected. The work scope comprises clean-up and desilt culvert inlets and outlets, backfill and compact embankment, and reconstruct headwalls and rock armour if required.

The drainage crew normally works ahead of the road crew on the same road. Guide posts are also installed once road works are completed.

2.2 Procedure Two – Heavy construction grading and resheeting (road crew)

Major roadworks commenced on the 12th Sep 2017. Roads completed to date are Lohoar Rd and Duncanson Rd. The crew is currently working on 49 Gate West Rd and is expected to complete the works around mid Nov 2017.

Roadworks works for Corrigin-Wogerlin Road Floodway SLK 1.21 - 1.25 have been prioritised to start on the 8th November and finishing up around the 10th (see damage photos below). Traffic control will be in place as it will only be a single lane passage during the work.



Roads to be completed in the North West quarter (not in sequence):

- 49 Gate West Rd
- Stones Rd
- Sharrett Rd
- Watt Rd
- Creek Rd
- Jubuk North Rd
- Jubuk Back Rd
- Harris Rd
- Lomos North Rd
- Poultney Rd
- Rigby Rd
- Corry Rd

Note that Core Business Supervisor has spoken to CBH Group and will discuss further with local contacts to ensure road works to be carried out in a sequence to minimise the impact during harvest.