

DOCUMENT CONTROL

DOCUMENT CONTROL	
Core Business Australia PO Box 797 Busselton WA 6280 Ph: +61 8 9754 1117 Mobile: +61 418 931 067 Email: bruce@corebusiness.net.au	Document: Project Progress Report (Nov 2017)
	Project Manager: Kimberley Edmeades Author: Jason Song Date: 21 November 2017
	Synopsis: Project Progress September 2017

DISTRIBUTION SCHEDULE

Version No.	Date	Distribution	Reference
Version 1	21 November 2017	Click here to enter text.	
Version 2			
Version 3			
Version 4			

1.0 Contractor Administration

The contractor, Red Dust Holdings (RDH) has proposed the following work cycle for the upcoming holiday seasons.

21/11/2017 (Tue) – 30/11/2017 (Thu)

05/12/2017 (Tue) – 21/12/2017 (Thu)

09/01/2018 (Tue) – 18/01/2018 (Thu)

2.0 Progress to date

Roads completed to date are Lohoar Rd and Duncanson Rd. Roads to be completed in the North West quarter up till Christmas are:

- 49 Gate West Rd
- Stones Rd
- Creek Rd
- Sharrett Rd
- Watt Rd
- Jubuk Back Rd
- Harris Rd
- Corry Rd